EXTENSION OF TIME PROPOSAL

1	Name of work	Drilling 9 borewells & providing pump & motors in Bhadrappa layout Devinagara & Maruthinagara in ward NO-8, Kodigehalli sub division.
2	Amount of Work Portion	Rs. 12.00 Lakhs.
3	Estimated Cost	Rs. 12.00 Lakhs.
4	Name of contractor	Murali Mohan, Bangalore.
5	Agreement No.	EE/BTP/BG/05/14-15 dtd 20.4.15.
6	No. and date under which work order issued	EE/BTP/BGMP/E-PMT/05/15-16 dtd 20.6.15.
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	17-06-2015
9	Date of receipt of application in the sub division office	17-06-2015
10	Extension granted if any	
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	No work carried out. However, work could not be started due to citizens reluctance to accept borewell near their house.
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	180 days
15	Date of recommending time limit applied for	19-06-2015
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	100 %
18	Probable time required for completion of remaining work	180 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	- Nil -
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Extension may be granted.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division
19/1

Assistant Executive Engineer
Roads & UD Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chief Engineer
Yelahanka Zone, Bangalore-92
Yelahanka Zone
Bruhath Bangalore Mahanagara Palike
Bangalore 92

Date: 16/09/2015

To

The Executive Engineer
Byatarayanapura Division.
BBMP, Bangalore.

From,

Murali Mohan
Contractor
Sahakar Nagar, Bangalore.

Sir,

Sub: Time Extension for the work: Drilling of Borewell & providing of Pump & Motor in Devinagar & Manthinagara in W. No. 08 Kodigehalli sub division Reg.

Tender Agreement No. EE/BTP/BBMP/E-PMT/25/2015-16
Dated 20/04/2015

ಎ. ಇ. ಲಿ (ಕಾರ್ಯ)

ಅರ್ಜಿಯ ಅಂಶಗಳು. With respect to the above subject second time Assistant Engineer has given Marked 20/4 for Drilling of Borewell Here also Residents were not allowing to drill Bore in front of their houses. So please ~~give~~ show me suitable place and provide me 180 days of Time Extension to Complete the work.

Thanking you

Yours faithfully

Murali Mohan. G.V